



PROJECT NEWSLETTER



Status Summary

Delta House is Online!

We are happy to report that all major construction activities on the Delta House FPS, Export Pipelines and Subsea Systems are complete. First oil and gas production reached the platform on April 18, 2015. At the time of this writing, three wells are online.

LLOG would like to convey our sincere thanks to everyone involved in the project. We want to especially recognize the efforts of the Production Crew on Delta House, Rig Crews, Engineers, Project Coordinators, Marine and Construction Contractors and everyone that worked together offshore. Without your hard work, commitment and coordination we could not have achieved this major milestone.

Completion, hookup and commissioning of the remaining Phase I subsea wells will continue through this summer. The attached schedule captures our best estimate of when the remaining wells will be turned on.

Please note that this will be the final edition of the Delta House Project Newsletter. Well completion reports will continue from our Drilling Department through our normal reporting procedures.

Congratulations and Job Well Done!

Drilling & Completions

SEVAN LOUISIANA – The Sevan Louisiana successfully drilled and cased the Marmalard #3 well, moved outside the Delta House Field and drilled that well ahead of schedule. With its dual BOP stacks, the rig can go to work within 24-36 hours of arriving on location because the BOPs are already certified. After connecting the control systems, only a function test is needed prior to splashing the BOPs.

ENSCO 8503 - The Ensco 8503 hopped the BOPs to well #1, and successfully completed the well including a well test/flow back. The rig was then released after doing an excellent job for Delta House drilling.

SEADRILL WEST NEPTUNE - The Seadrill West Neptune wrapped up the completion at MC 255 #2. The rig is currently in the Marmalard field at the South Manifold location and will complete both wells at the Marmalard South Manifold, hopefully on one BOP run – hopping the BOP stack between the wells. Following the two Marmalard South completions, the rig will move to the SOB2 field to complete the MC431 #2 well, which will conclude the initial round of Delta House rig work for the Seadrill West Neptune.



Receipt of COI-
Gary Lejeune, Al Blaisdell, Scott Byrnes,
Vince Carreon



SUBSEA

Jumpers – 14 out of the 16 jumpers are installed. The remaining 2 jumpers are built and hydrotested. Currently, waiting on final metrology to field fit both jumpers and install. These final 2 jumpers will be installed after the drilling rigs finish drilling those wells around June and August.

Pipeline & Riser Installation – All pipelines have been installed, tied in and hydrotested. Gas and oil export pipelines have been line packed and commissioned. One more DSV mobilization will be required to put the gas valve assembly back in operating position. Currently, it has valves open to allow Delta House to buyback gas for commissioning.

Umbilical & Subsea Controls Installation – All umbilicals have been installed. Steel, hydraulic, electrical and optical flying leads have been installed. All others are pending rig movement or remaining tree installations. At Marmalard North, the MC 255 SS001 well has been function tested and is ready for startup.



16 In. Pipeline Pipe Span Supports



Marmalard East ILS